CEO REPORT MARCH 2022

V50

F

V50

OUR NISSION

The Virginia Railway Express, a joint project of the Northern Virginia Transportation Commission and the Potomac Rappahannock Transportation Commission, will provide safe, cost-effective, accessible, reliable, convenient, and customer responsive commuter-oriented rail passenger service. VRE contributes to the economic vitality of its member jurisdictions as an integral part of a balanced, intermodal regional transportation system.

TABLECERCONTENTS

CEO REPORT I MARCH 2022

TABLE OF CONTENTS

NAMESANGINE DESCRIPTIONS

ROLLING RESERVED FOR THE PARTY OF THE PARTY

UCCESS AT A GLANCE	3
DN-TIME PERFORMANCE	4
AVERAGE DAILY RIDERSHIP	6
UMMONSES ISSUED	7
RAIN UTILIZATION	8
PARKING UTILIZATION	9
ACILITIES UPDATE1	.0
JPCOMING PROCUREMENTS1	.1
PROJECTS PROGRESS REPORT1	.2



RERECTION OF A CONTRACT OF A C



AP

H

PARKING UTILIZATION

The total number of parking spaces used in the VRE system during the month, divided by the total number of parking spaces available.

AVERAGE DAILY RIDERSHIP

The average number of boardings each operating day inclusive of Amtrak Step-Up boardings and reduced, "S" schedule, service. Same month, previous year: 1,131

ON-TIME PERFORMANCE

Percent of trains arriving at their destination within 5 minutes of the schedule. Same month, previous year: 92%



0 %

SYSTEM CAPACITY

The percent of peak hour train seats occupied. The calculation excludes reverse flow and non-peak hour trains.

OPERATING RATIO Through January 2022

Year-to-date operating revenues divided by year-to-date operating expenses, which represents the share of operating costs paid by the riders. Board-approved goal: 52%


February 2022

ON-TIME PERFORMANCE

OUR RECORD

	February 2022	January 2022	February 2021
Manassas Line	91%	90%	92%
Fredericksburg Line	98%	93%	92%
Systemwide	95%	92%	92%

PRIMARY REASON FOR DELAY



*Includes trains that were delayed due to operational testing and passenger handling.

VRE operated 608 trains in February. The on-time rate for February was 95 percent.

Thirty-one trains arrived more than 5 minutes late to their final destinations. Of those late trains, 26 were on the Manassas Line (84 percent), and 5 were on the Fredericksburg Line (16 percent).

Overall, we met our goal again this month. A slight uptick in delays related to train interference was offset by reductions in the other classifications.

LATE TRAINS

	System Wide		Fredericksburg Line		Manassas Line		ine		
	Dec.	Jan.	Feb.	Dec.	Jan.	Feb.	Dec.	Jan.	Feb.
Total late trains	50	43	31	23	18	5	27	25	26
Average minutes late	14	22	12	18	21	14	11	22	12
Number over 30 minutes	6	9	2	5	4	0	I	5	2
Heat restrictions	0	0	0	0	0	0	0	0	0

ON-TIME PERFORMANCE



VRE SYSTEM

FREDERICKSBURG LINE





MANASSAS LINE

AVERAGE DAILY RIDERSHIP



VRE SYSTEM

FREDERICKSBURG LINE



MANASSAS LINE




RIDERSHIP UPDATES

Average daily ridership in February was 2,785. There were 19 service days.

Ridership in February continued to improve from the lower ridership VRE typically experiences during the holiday season.

	February 2022	January 2022	February 2021
Monthly Ridership	52,916	37,487	21,482
Average Daily Ridership	2,785	2,083	1,131
Full Service Days	19	15	0
"S" Service Days	0	3	19


SUMMONSES ISSUED



SUMMONSES WAIVED OUTSIDE OF COURT

MONTHLY SUMMONSES COURT ACTION


Reason for Dismissal	Occurrences
Passenger showed proof of a monthly ticket	0
One-time courtesy	0
Per the request of the conductor	0
Defective ticket	0
Per ops manager	0
Unique circumstances	0
Insufficient information	0
Lost and found ticket	0
Other	0
Total Waived	0



TRAIN UTILIZATION


100% 90% 80% 70% Seat Capacity 60% 50% 40% 30% 20% 10% 0% 315 300 302 304 306 308 310 312 314 301 303 305 307 309 311 313 Average Ridership Midweek Average

FREDERICKSBURG LINE




MANASSAS LINE

PARKING UTILIZATION



FREDERICKSBURG LINE





FACILITIES UPDATE

The following is a status update of VRE facilities projects.

Completed projects:

- I. Repair of damaged fencing at Manassas Park station
- 2. Delivery of air purifiers to Fredericksburg office, Crossroads MASF buildings and Broad Run MASF buildings

Projects scheduled to be completed this quarter:

- I. Replacement of existing west platform and canopy lighting with LED lighting at Woodbridge station
- 2. Overhaul of emergency generator at Fredericksburg office
- 3. Replacement of vertical blinds with window shades at Alexandria headquarters
- 4. Issuance of purchase order for waste and recycling receptacles for station platforms



Damaged fencing at Manassas Park station



Repaired fencing at Manassas Park station

Projects scheduled to be initiated this quarter:

- I. Minor structural concrete repairs at Woodbridge station parking garage
- 2. Modernization of east elevator at Woodbridge station
- 3. Minor structural concrete bridge repairs at Rippon and Brooke stations
- 4. Repair of platform sealer delamination at Spotsylvania station
- 5. Repair of concrete stairs at Burke Centre station
- 6. Replacement of existing lighting with LED lighting at Manassas station parking garage
- 7. Issuance of general signage services request for quotes

Ongoing projects:

- I. Procurement of construction contract for L'Enfant Station Waiting Area
- 2. Overhaul of emergency generators at Woodbridge and Manassas stations, Alexandria headquarters and Fredericksburg office
- 3. Replacement of fluorescent lighting with LED lighting at Fredericksburg office
- 4. Installation of VRE station-themed wall graphics in Alexandria headquarters elevator lobby
- 5. Replacement of existing yard lighting with LED lighting at Crossroads MASF and Broad Run MASF

UPCOMING PROCUREMENTS

- I. Construction management services for Manassas Park parking expansion
- 2. Renewal of locomotive head end power engine systems
- 3. Program management consulting services
- 4. Modernization of VRE Woodbridge Station east elevator
- 5. Forklift trucks
- 6. Passenger car wheelchair lift assemblies
- 7. Purchase of LED light fixtures
- 8. Variable Messaging System replacement
- 9. Tactile strip replacements
- 10. Construction Manager / General Contractor for the Alexandria Station improvements project
- 11. Broad Run and Crossroads security camera system power and network infrastructure upgrade

Project Name	Project Description	Current Phase	Budget	
Alexandria Station Improvements	Passenger safety will be improved by replacing an at-grade pedestrian track crossing with elevators to connect the two platforms. The elevators and the current and proposed stairs, will connect to the existing tunnel between the two platforms. Adjustments to platform elevation will eliminate the need for step- boxes to access VRE and Amtrak trains. The center platform will be widened and lengthened to accommodate trains on both tracks.	Final Design	\$ 30,975,014.00	Permit coordi (Feb. & Mar. 2
Broad Run Expansion	To accommodate forecasted ridership growth and increase service reliability, improvements are needed at both the Maintenance and Storage Facility (MSF) and station. The MSF will be enlarged to store longer trains and additional equipment. That will require shifting the existing platform to the east and adding a pedestrian tunnel between the platform and the existing and proposed parking lots. A second, 600-space parking lot and third main track will also be constructed.	Final Design	\$ 137,230,000.00	30% redesign 3/7/22 (Mar. 2 30% redesign (Feb. 2022)
Brooke Station Improvements	Design and construction of a platform extension up to 700 feet to accommodate full-length VRE trains.	Development	\$ 9,284,208.00	VRE has reen for future yea various stakeł
Crossroads MSF - Storage Expansion, Short-term	The project constructs additional storage tracks at the Crossroads Maintenance and Storage Facility (MSF) adjacent to the existing facility.	Development	\$ 8,365,765.00	SMART SCAL 2023. A fundii
Crystal City Station Improvements	Improved station access and service reliability will result from a new station. The platform at the relocated station will allow for the simultaneous boarding of two full-length trains. The station's design will accommodate a future pedestrian/bicycle connection between the station and the airport.	Development	\$ 50,114,624.00	Final design ef 60% deliverab Launched 60% 2022)
Facilities Design Guidelines Update	Update to the 2019 VRE Facility Design Guidelines.	Final Design	\$ 80,000.00	Finalizing inter consultant late Reviewing cor
Franconia-Springfield Station Improvements	Extended platforms will be able to accommodate eight-car trains, eliminating the need for passengers near the rear to move to a different railcar when disembarking. Enhanced passenger safety and reduced station dwell times will result. The longer platforms will increase operational flexibility and capacity. The design will allow for a future third mainline track.	Final Design	\$ 13,000,000.00	In process of (Feb. & Mar. 2

- continued next page -

Project Notes

rdination ongoing with the City of Alexandria. •. 2022)

gn in progress. Fieldwork progressing. Boring to start •. 2022)

n in progress. Fieldwork coordination has started.

engaged this project and returned it to the CIP Budget years. Project schedule updates pending input from keholders. (Feb. & Mar. 2022)

ALE funding for this project is allocated in FY 2022 and ding agreement is pending. (Feb. & Mar. 2022)

n efforts are underway as package advances toward the rable. (Mar. 2022) 60% design; stakeholder coordination continues. (Feb.

ternal draft package reviews with intent to return to ater this month (Mar. 2022) consultant's initial draft drawing. (Feb. 2022)

of issuing a task order to design a pedestrian tunnel. r. 2022)

Project Name	Project Description	Current Phase	Budget	
Fredericksburg Station Rehabilitation	The rehabilitation of platforms, stairs and bridges will improve passenger safety and better accommodate the boarding and disembarking of riders from VRE and Amtrak trains. New stairs will allow passengers to move between the platform and a parking lot without crossing the street at grade level. New signage, sidewalks, lighting and paint are included, as is installation of a low-clearance warning sign to a bridge that has experienced numerous vehicle strikes.	Final Design	\$ 3,000,000.00	Invitation for Mar. 2022)
HQ Office Renovations	The project will improve employee safety and security and maximize workspace efficiency at VRE Headquarters, and will include modifications to kitchen, supply room, mail room, bathroom/shower, office and cubicle areas in the north and south wings. The east wing will be modified to include additional offices.	Construction	\$ 250,000.00	LED fixture re Completion e Ceiling tile re complete, exc
Leeland Road Parking Improvements	This project will expand the surface parking lot at the Leeland Road station by approximately 225 spaces to accommodate future demand.	Development	\$ 5,519,178.00	The project is allocated for I Mar. 2022)
Leeland Road Station Improvements	Design and construction of a platform extension to accommodate full-length VRE trains.	Development	\$ 6,736,091.00	VRE has reen for future yea various stakel
LEnfant Station Waiting Area	The existing platform at the L'Enfant station experiences overcrowding during the evening service period. The proposed project will create an additional paved area behind the existing platform, currently landscaped with shrubs and grass, for riders to wait for trains or to bypass riders waiting on the platform.	Final Design	\$ 350,000.00	Processing pla and stormwat Sediment con under review Environment.
L'Enfant Track and Station Improvements	Expansion of the VRE L'Enfant Station to provide two platform edges and serve full- length trains. Add a new mainline track between LE and VA interlockings.	Development	\$ 79,980,000.00	A property bo Alternatives a alternative ini

- continued next page -

Project Notes

or bids package complete; finalizing agreements. (Feb. &

replacement complete but for two emergency fixtures. n expected by 3/11/22 (Mar. 2022) replacement complete. LED light fixture replacement except emergency fixtures (Feb. 2022)

t is funded through Virginia SMART SCALE. Funding is or FY20 and 22. A funding agreement is pending. (Feb. &

engaged this project and returned it to the CIP budget vears. Project schedule updates pending input from keholders. (Feb. & Mar. 2022) plan review fees for District DOEE sediment control vater permit applications. (Mar. 2022) ontrol and stormwater permit applications remain ew by the District Department of Energy and nt. VRE to pay review fees. (Feb. 2022) boundary and topographical survey is underway. s analysis and concept design to define a preferred initiated. (Feb. & Mar. 2022)

Project Name	Project Description	Current Phase	Budget	
Lifecycle Overhaul and Upgrade (LOU) Facility	Featuring 33,000 square feet of maintenance space, the LOU will allow VRE to cost-effectively maintain rolling stock, as well as systems and components, in a state of good repair. It will optimize maintenance and reduce costs by allowing the in-house replacement of items before they fail. The LOU will house two tracks that can hold up to four cars at one time and be equipped with a drop table and wheel truing machine. To maintain storage capacity within Crossroads Yard three new tracks are being constructed to provide enhanced flexibility to our operations crews for train movements and storage.	Construction	\$ 52,183,632.00	Deep foundat backfilled. Wo Steel building Area upgrade continues as b (Feb. 2022)
Manassas Park Parking Expansion	A new garage will nearly double the 600 spaces currently available in the existing surface lot. A pedestrian bridge will provide grade-separated access to the existing platform and lot. The VRE station and garage are an integral part of the City Center Redevelopment District, the proposed transit-accessible high-density mixed-use town center of Manassas Park.	Final Design	\$ 25,983,000.00	Site plan com scheduled for Building plan
Manassas Station Improvements	The project expands the VRE Manassas Station platform to serve full length trains and enhances pedestrian access to the station. Alternatives to increase the platform length to enable boarding and alighting from all passenger cars will be evaluated.	Development	\$ 9,125,000.00	This project is planning pend Norfolk Soutl
New York Avenue Midday Storage Facility	This new facility will store trains currently located in Amtrak's Ivy City coach yard, as Amtrak now has need for the storage tracks. The New York Avenue site, which is proximate to Washington Union Station, will be able to accommodate additional VRE trains.	Development	\$ 89,666,508.00	Renewing acc work as part Reengaged Ar forthcoming c
Potomac Shores Station	This new station, in a master-planned community in Prince William County, is being funded, designed, and constructed by the developer of Potomac Shores in consultation with VRE and other stakeholders. The station will be just a short walk from the town center. A new side platform will be constructed which is designed to be converted into an island platform in the future when the 3rd track is added to corridor operations.	Final Design	\$ -	Coordination continuing alc (Mar. 2022) Final design re location and c

- continued next page -

Project Notes

dations have been constructed, waterproofed and Work has progress to building perimeter foundations. ng materials have arrived on site. (Mar. 2022) ides to electric power complete. Construction as backfilling progresses around the building foundation

for March 11. (Mar. 2022) an review now slated for mid-Feb. (Feb. 2022)

et is funded with I-66 OTB funding. Initiation of project ending completion of a Force Account Addendum with buthern Railway. (Feb. & Mar. 2022)

access permits with Amtrak to allow for more field rt of preliminary design efforts. (Mar. 2022) Amtrak team in Jan. to discuss pending agreements and g design updates. (Feb. 2022)

on with CSX final design comments and responses along with Prince William County permit resubmissions.

n review and coordination continues, along with utility d coordination. (Feb. 2022)

Project Name	Project Description	Current Phase	Budget	
Quantico Station Improvements	Service and safety will be enhanced through the construction of a new center platform, ADA-compliant pedestrian bridges, existing platform extension, and third track. These improvements will allow the station to accommodate additional passengers and more frequent and longer trains and operations flexibility with three boardable platform edges.	Construction	\$ 23,973,061.00	Elevator pits a Elevator pits c
Rippon Station Improvements	Extend existing platform with a second pedestrian overpass.	Development	\$ 16,634,794.00	VRE has reens for future yea various stakeh
Rolling Road Station Improvements	An extended platform will accommodate eight-car trains, eliminating the need for passengers near the rear to move to a different railcar when disembarking. Enhanced passenger safety and reduced station dwell times will result. Rehabilitation and repair of the existing platform, replacement of stairs and the existing canopy roof, and an upgrade of the lighting and communication systems are planned.	Construction	\$ 5,000,000.00	Contractor re conduits. (Mar Existing canop (Feb. 2022)

For more information about VRE capital projects, visit https://projects.vre.org/list

Project Notes

s and foundations under construction (Mar. 2022) s construction forthcoming and imminent. (Feb. 2022)

engaged this project and returned it to the CIP budget ears. Project schedule updates pending input from keholders. (Feb. & Mar. 2022)

r replacing stair #1 and continue installing electrical Mar. 2022) nopy roofing replaced. Electrical conduits being installed.

NOTES

NOTES

this page intertionally left blank



VIRGINIA RAILWAY EXPRESS

1500 KING STREET, SUITE 202 • ALEXANDRIA, VA 22314 • 703.684.1001

VRE.ORG

VRE